BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 2-07-2020

Name of Work:- The work of Development of Parks and construction of Toilets at First and Final Bill

B Sector Parks in Ward No 04 Yalahanka New Town.

Item No: 7

Item Name: KSRB 14.3 : Providing and laying flooring and steps machine cut granite slabs 40mm thick on cement mortar bed 1:6, 25 mm thick, and pointed with cement mortar 1:3 over existing cement concrete bed, including cost of materials, mortar, labour, curing complete as per specifications. Specification No. KBS 14.26 (P.No103 of I.No.14.3 in PW,P&IWTD SR 2018-19)

SLNO	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit
	For Granite slab							
	For Yoga Platform/Play Area							
	Lakshmidevi Park	1	1	7.40	8.10	-	59.94	
	Amogha Park	1	1	7.85	7.65	-	60.05	
	Platform for Steps							
	Lakshmidevi Park							
	Near small gate							
	1st step	1	1	1.75	1.50	-	2.63	
	2nd Step	1	1	1.75	1.20	-	2.10	
	3rd Step	1	1	1.75	0.90	-	1.58	
						Total Qty Work Done	126.29	
						Qty Limit To	126.29	
						Qty Considered Upto 125%	126.29	Sqm

Contractor

SR CIVIL INFRA PVT LTD BANGALORE

Project Management Consultants

Assistant Engineer

Asst.Executive Engineer

1/9/2021

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 03-02-2021

First and Final Bill

Name of Work:- The work of Development of Parks and construction of Toilets at B Sector Parks in Ward No 04 Yalahanka New Town.

Item No:	8
Item Name:	Providing and fixing for flooring 20mm thick gang saw water cut sadarhalli gray granite in CM 1:4 proportion, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, groves in joints including cost of curing - minimum width of 900mm. (P.No 112, I.No.14.61.2 of PW,P&IWTD S.R 2018-19)

SLNO	CHAINAGE / Land Mark	NO	L (m)	B (m)	D (m)	QTY	unit
	For Flooring slab						
	Lakshmidevi Park						
	Flooring slab	1	17	2.50	2.50	- 106.25	
	Granite stone around bench	1	17	10.00	0.15	- 25.50	
	Ganesha Park						
	Flooring slab	1	3	2.50	2.50	- 18.75	
	Granite stone around bench	1	3	10.00	0.15	- 4.50	
	Amogha Park						
	Flooring slab	1	10	2.50	2.50	- 62.50	
	Granite stone around bench	1	10	10.00	0.15	- 15.00	
	Amogha Park						
	Flooring slab	1	5	2.50	1.60	20.00	
	Granite stone around bench	1	5	8.20	0.15	6.15	
	Vishveshwaraiah Park						
	Flooring slab	1	5	2.50	1.60	20.00	
	Granite stone around bench	1	5	8.20	0.15	6.15	
	Kempegowda Park						
	Flooring slab	1	4	2.50	1.60	16.00	
	Granite stone around bench	1	4	8.20	0.15	4.92	
					Total Qty Work Done	**305.72**	
					Qty Limit To	**305.72**	
					Qty Considered Upto 125%	**305.72**	**Cum**

VSR CIVIL INFRA PVT. LTD. BANGALORE

Contractor

Project Management Consultants

Assistant Engineer

Asst.Executive Engineer

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 11-01-2021

First and Final Bill

Name of Work:- The work of Development of Parks and construction of Toilets at B Sector Parks in Ward No 04 Yalahanka New Town.

Item No:	14	
Item Name:	KSRB 14.6-1: Providing & laying heavy duty cobble stones 60mm thick interlock pavers,using cement & course sand for manufacture of blocks of approved size ,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (Avg thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS (P.No 103 of I.No.14.6 in PW,P&IWTD SR 2018-19)	

SLNO	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit
				For Pathway				
				Lakshmidevi Park				
				North Side				
	0.00	14.50	1	1	14.50	2.50	-	36.25
				East Side				
	0.00	30.00	1	1	30.00	2.50	-	75.00
	30.00	38.32	1	1	8.32	2.50	-	20.80
				South Side				
	0.00	20.25	1	1	20.25	2.50	-	50.63
				West Side				
	0.00	9.87	1	1	9.87	2.50	-	24.68
	0.00	11.95	1	1	11.95	2.50	-	29.88
	0.00	11.15	1	1	11.15	2.50	-	27.88
	0.00	3.95	1	1	3.95	2.50	-	9.88
	0.00	12.00	1	1	12.00	2.50	-	30.00
				Near Main gate side				
	0.00	7.80	1	1	7.80	4.60	-	35.88
	0.00	8.47	1	1	8.47	5.30	-	44.89
	0.00	2.30	1	1	2.30	4.20	-	9.66
	0.00	3.45	1	1	3.45	4.20	-	14.49
				Near Small gate side				
	0.00	2.00	1	1	2.00	1.78	-	3.56
				Connecting pathway				
	0.00	30.00	1	1	30.00	2.50	-	75.00
	30.00	35.00	1	1	5.00	2.50	-	12.50
				Amogha Park				
				North Side				
	0.00	30.00	1	1	30.00	1.90	-	57.00
	30.00	39.30	1	1	9.30	1.90	-	17.67
				East Side				

Scanned by TapScanner

SLNO	CHAINAGE			NO	L	B	D	QTY	unit
	Land Mark				(m)	(m)	(m)		
	0.00	27.30	1	1	27.30	1.90	-	51.87	
			South Side						
	0.00	30.00	1	1	30.00	1.90	-	57.00	
	30.00	35.10	1	1	5.10	1.90	-	9.69	
			West Side						
	0.00	16.80	1	1	16.80	1.90	-	31.92	
			Near entrance						
	0.00	3.10	1	1	1.90	3.10	-	5.89	
			Connecting pathway						
	0.00	26.00	1	1	26.00	2.00	-	52.00	
			Ganesha Park						
			North Side						
	0.00	23.00	1	1	23.00	1.60	-	36.80	
			East Side						
	0.00	24.00	1	1	24.00	1.60	-	38.40	
			South Side						
	0.00	10.00	1	1	10.00	1.60	-	16.00	
			West Side						
	0.00	8.00	1	1	8.00	1.60	-	12.80	
	0.00	13.60	1	1	13.60	1.60	-	21.76	
			Near entrance						
	0.00	4.00	1	1	4.00	2.70	-	10.80	
			Vishveshwaraiah Park						
	0.00	30.00	1	1	30.00	2.50	-	75.00	
	30.00	49.00	1	1	19.00	2.50	-	47.50	
			Near Sump						
	0.00	4.50	1	1	4.50	1.60	-	7.20	
	0.00	4.20	1	1	4.20	0.60	-	2.52	
	0.00	4.45	1	1	4.45	1.20	-	5.34	
			Near Building						
	0.00	12.25	1	1	12.25	0.70	-	8.58	
	0.00	12.25	1	1	12.25	1.00	-	12.25	
	0.00	7.10	1	1	7.10	1.20	-	8.52	
			Toilet Near Allalasandra junction						
			1	1	6.00	1.00	-	6.00	
			1	1	4.50	1.00	-	4.50	
			1	1	9.00	1.50	-	13.50	
			Platform surroundings						
Lakshmidevi Park			2	17	2.50	0.60	-	51.00	
Ganesha Park			2	3	2.50	0.60	-	9.00	
Amogha Park			2	10	2.50	0.60	-	30.00	
Amogha Park			2	5	1.60	0.60	-	9.60	
Vishveshwaraiah Park			2	5	1.60	0.60	-	9.60	
Kempegowda Park			2	4	1.60	0.60	-	7.68	
			1	5	2.50	0.50	-	6.25	

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 19-12-2020

First and Final Bill

Name of Work:- The work of Development of Parks and construction of Toilets at B Sector Parks in Ward No 04 Yalahanka New Town.

Item No:	16
Item Name:	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. (P.No 27 of I.No.5.30 in PW,P&IWTD SR 2018-19)

SLNO	CHAINAGE / Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit
For Pathway								
Lakshmidevi Park								
North Side								
	0.00	14.50	1	2	14.50	-	/0.45	64.00
East Side								
	0.00	30.00	1	2	30.00	-	/0.45	133.00
	30.00	38.32	1	2	8.32	-	/0.45	37.00
South Side								
	0.00	20.25	1	2	20.25	-	/0.45	90.00
West Side								
	0.00	9.87	1	2	9.87	-	/0.45	44.00
	0.00	11.95	1	2	11.95	-	/0.45	53.00
	0.00	11.15	1	2	11.15	-	/0.45	50.00
	0.00	3.95	1	2	3.95	-	/0.45	18.00
	0.00	12.00	1	2	12.00	-	/0.45	53.00
Near Main gate side								
	0.00	7.80	1	2	7.80	-	/0.45	35.00
	0.00	8.47	1	2	8.47	-	/0.45	38.00
	0.00	2.30	1	2	2.30	-	/0.45	10.00
	0.00	3.45	1	2	3.45	-	/0.45	15.00
Near Small gate side								
	0.00	2.00	1	2	2.00	-	/0.45	9.00
Connecting pathway								
	0.00	30.00	1	2	30.00	-	/0.45	133.00
	30.00	35.00	1	2	5.00	-	/0.45	22.00
Amogha Park								
North Side								
	0.00	30.00	1	2	30.00	-	/0.45	133.00
	30.00	39.30	1	2	9.30	-	/0.45	41.00
East Side								
	0.00	27.30	1	2	27.30	-	/0.45	121.00
South Side								
	0.00	30.00	1	2	30.00		old kerbs	

Scanned by TapScanner

SLNO	CHAINAGE Land Mark		NO	L (m)	B (m)	D (m)	QTY	unit
	30.00	35.10	1	2	5.10		old kerbs	
		West Side						
	0.00	16.80	1	2	16.80	-	/0.45	75.00
		Connecting pathway						
	0.00	26.00	1	2	26.00	-	/0.45	116.00
		Ganesha Park						
		North Side						
	0.00	23.00	1	2	23.00	-	/0.45	102.00
		East Side						
	0.00	24.00	1	2	24.00	-	/0.45	107.00
		South Side						
	0.00	10.00	1	2	10.00	-	/0.45	44.00
		West Side						
	0.00	8.00	1	2	8.00	-	/0.45	36.00
	0.00	13.60	1	2	13.60	-	/0.45	60.00
		Vishveshwaraiah Park						
	0.00	30.00	1	2	30.00	-	/0.45	133.00
	30.00	49.00	1	2	19.00	-	/0.45	84.00
	Deductions for Lakshmidevi Park							
	yoga platform side		1	-1	7.80	-	/0.45	-17.00
			1	-1	4.50	-	/0.45	-10.00
	gazebo side		1	-1	1.00	-	/0.45	-2.00
	Consider 50% as damaged kerbs		1	1	270.10	-	/0.45	600.00
							Total Qty Work Done	2427.00
							Qty Limit To	2430.00
							Qty Considered Upto 125%	2427.00 No.

R CIVIL INFRA PVT LTD BANGALORE

Contractor

Project Management Consultants

Assistant Engineer

Asst.Executive Engineer

1/9/2021

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 21-06-2021

First and Final Bill

Name of Work:- The work of Development of Parks and construction of Toilets at B Sector Parks in Ward No 04 Yalahanka New Town.

Item No:	80							
Item Name:	Executive bench made out of sadaralli grey stone with hand suport 3 line finishing with arch desiagn with 100cm slabs height 90% length 45cms (data approved rate)							
SL NO	**CHAINAGE** / **Land Mark**		**NO**	**L (m)**	**B (m)**	**D (m)**	**QTY**	**unit**
	Stone benches							
	Lakshmidevi Park		17				17.00	
	Ganesha Park		3				3.00	
	Amogha Park		15				15.00	
	Vishveshwaraiah Park		5				5.00	
	Kempegowda Park		10				10.00	
						Total Qty Work Done	**50.00**	
						Qty Limit To	**50.00**	**nos**
						Qty Considered Upto 125%		

R CIVIL INFRA PVT LTD BANGALORE

Contractor

Project Management Consultants

Assistant Engineer

Asst.Executive Engineer

1/9/2021

Scanned by TapScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

Date of Measurement:- 25-06-2021

First and Final Bill

Name of Work:- The work of Development of Parks and construction of Toilets at B Sector Parks in Ward No 04 Yalahanka New Town.

Item No:	81							
Item Name:	Supplying and Fixing of Garbage bins rectangular with permanent structure series without arch 100litre capacity approved by Engineer in charge							
SL NO	**CHAINAGE** / **Land Mark**		**NO**	**L (m)**	**B (m)**	**D (m)**	**QTY**	**unit**
	Garbage bins							
	Lakshmidevi park		7				7.00	
	Amogha park		5				5.00	
	Ganesha Park		5				5.00	
	Vishveshwaraiah Park		5				5.00	
						Total Qty Work Done	**22.00**	
						Qty Limit To	**22.00**	
						Qty Considered Upto 125%	**22.00**	**nos**

Chd. & Ft.
AEE
EE

Contractor

Project Management Consultants

Assistant Engineer

Asst.Executive Engineer

1/9/2021

Scanned by TapScanner